Completion Report

1	Name of Wok	Development of Park and Constructionof Watchman Room at Sidedahalli Govt School Park in Dasarahalli Zone
2	Sanctioned Estimate No.& Date	CE/DZ/TS/20/22-23, Dt.23.03.2023
3	Head of Acount which is Chargeable	P-3588
4	Enstrument Order No. & Date	BBMP/DZ/EE(PD)/WO/PR/07/22-23, Dt.06.02.2023
5	Name of Contractor	Nagaraj Hosur
6a	Time Stipulated for Completion of work	90
b	Delay in execulation of work	— — NIL
7	Measurement recorded in MB No	2522,
	Page No	252103 to 252110
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	Project Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
75.00	68.51 Lakhs	-	6.49 Lakhs

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
PROJECT SUB-DIVISION

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬಿಬಿಎಂಪಿ

Scanned with CamScanner